

THOOTHUKUDI CORPORATION

Water Supply Improvements Scheme

Volume 1, Issue 1
Newsletter Date 03/07/2015

At present the supplied quantity of water does not meet the required 135 LPCD to the entire corporation area. Hence the Hon'ble Chief Minister of Tamil Nadu has announcement for improvements of water supply scheme to Thoothukudi City Municipal Corporation. In this continuation the administrative sanction has been accorded vide MAWS Department G.O.(4D) No.3 dated 22.10.2012 for 282.44 crores The funding details as below

Source of Funds	Rs. in Crore	%
Capital grant JICA under TNUIF	70.61	25
Loan JICA under TNUIF	70.61	25
IUDM grant	112.98	40
ULB contribution	28.24	10
Total	282.44	100 %

The source is proposed to draw raw water from upstream side of Marudur Anicut in the Thamirabarani riverbed.

Tenders were called on 15.02.2013 for six packages and the agreement has been executed, all six packages on 02-08-2013 for total value of Rs.266.01 Corers

Package No – I

Providing Intake well cum Pump house, Raw water Pumping Main, 84MLD capacity Water Treatment Plant and Providing SCADA system.

Name of the L1 bidder	Agreement Value (Rs.Crores)	Expenditure (Rs.Crores)	% of Financial Progress	% of Physical Progress
M/s, L&T Construction Ltd, Chennai	55.79	31.78	57%	75%





Package No – II

Providing Clear water Gravity main.

Name of the L1 bidder	Agreement Value (Rs.Crores)	Expenditure (Rs.Crores)	% of Financial Progress	% of Physical Progress
M/s, L&T Construction Ltd,Chennai	53.72	44.55	83%	85%

Package No – III

Providing Clear water Feeder main network

Name of the L1 bidder	Agreement Value (Rs.Crores)	Expenditure (Rs.Crores)	% of Financial Progress	% of Physical Progress
M/s Electro Steel, Hydreabad	29.73	17.56	59%	85%

Package No – IV

Providing Distribution system and Construction of OHTs for Zone No-1 to 10

Name of the L1 bidder	Agreement Value (Rs.Crores)	Expenditure (Rs.Crores)	% of Financial Progress	% of Physical Progress
M/s GKC, Chennai	39.86	10.91	23%	Pipe -52% OHT- 70%

Package No – V

Providing Distribution system and Construction of OHTs for Zone No-11 to 20

Name of the L1 bidder	Agreement Value (Rs.Crores)	Expenditure (Rs.Crores)	% of Financial Progress	% of Physical Progress
M/s GKC, Chennai	46.26	9.91	22%	Pipe - 45% OHT- 45%

Package No – VI

Providing Distribution system and Construction of OHTs for Zone No21 to 30

Name of the L1 bidder	Agreement Value (Rs.Crores)	Expenditure (Rs.Crores)	% of Financial Progress	% of Physical Progress
M/s GKC, Chennai	40.65	11.28	28%	Pipe -53% OHT- 50%



In total all six packages 67% of work has been completed physically and 48% Financially. More over the work are in progress in all six packages. and Necessary steps has been taken to complete the project with in agreement period of 24 months.